


BHRUHAT BANGALORE MAHANAGARA PALIKE**FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME**

1	Name Of Work	Arranging HT power supply to an extent 600 KVA under HT Installation for sewage treatment plant in favour of M/s BEL Thindlu Yelahanka Bengaluru-97 in O and M 22A C9 Sub Division under self Execution
2	Estimate cost / amount	50.75 Lakhs
3	Name Of Contractor	Madhusudhan A N Prop of M/s Suraksha Electicals
4	Amount of Contractor	Rs. 5,622,739.00
5	Agreement No.	EE/Proj/YZ/AGR/000054/2019-20 Dt:31-10-2019
6	No. and date Under which the work order has been issued	EE/Proj/YZ/WO/000054/2019-20 Dt:31-10-2019 EE/Proj/YZ/WO/000183/2019-20 Dt:08-11-2019
7	Time limit originally fixed for completion	180 Days
8	Date of application by the contractor for granting extension	-
9	Date of receipt of application in the sub-division office	-
10	Extension granted if any	YES
	1. Form	
	2. Form	
11	Work Carriedout by the contractor during the original period stipulated in contract	68 Days
12	Work carried out during the first period of extension	-
13	Work carried out during And extension	92%
14	Time now applied for	
15	Date of recommending time limit applied	
16	Wheather the original application of contractor is enclosed	Yes

17	Balance work remaining to be done	-
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	.
21	Report by Asst. Executive engineer	Review of COVID-19 Govt order NO: 68360 dtd-12/2/20 (2-cps) dtg: 13-7-2020 under this work relaxation is consider & permit for EOT
22	Recommendation of executive engineer	In consideration of the Govt orders and COVID-19 the work EOT is kindly recommended for approval


Asst. Engineer BBMP


Asst. Executive Engineer
BBMP Yelahanka Zone


Executive Engineer
BBMP Yelahanka Zone


Chief Engineer
BBMP Yelahanka Zone